

**MONROE COUNTY ENGINEERING DIVISION
 FACILITIES DEVELOPMENT DEPARTMENT
 CAPITAL PROJECTS STATUS JULY 2007**

COMPLETED PHASE

P R O J E C T S	Budget	Conceptual	Plan/Program	R.F.Q.	Assessment/Schematic Design	Design Develop	Construction Docs.	Bidding	Construction	Percent of Construction	Substantial Completion	Project Close-out
	BUILDINGS AND PARKS											
ADA Compliance Assessment												
McCoy Terminal Complex at Key West Internatioal Airport										4%		
Freeman Justice Center-Courthouse Complex										89%		
Jefferson B. Browne Building-Courthouse Complex												
Higgs Beach Pier Emergency Dock Repair										15%		
Stock Island Fire Station/EMS												
Public Works Facility - Rockland Key						90%						
Big Coppitt Park	Project Complete - Park open to Public from Sunrise to Sunset										100%	5/7/2007
Big Pine Key Park												
Big Pine Key Fire Station						95%						
Medical Examiner's Facility										10%		
Conch Key Fire Station	project on hold - Interlocal agreement with Marathon negotiations											
Tavernier Fire Station										45%		
Old Tavernier School						75%						
Murray E. Nelson Government & Cultural Center										15%		
North Key Largo Fire Station	Project Complete d and turned over to Key Largo Fire District June 19, 2007										100%	